Town of Halton Hills Life to Date Capital Project Status Report as at December 31, 2023

Project No.	Project Name	Capital Budget	Other Funding	Total Expenditure	Balance Remaining	% Remaining	Comment
Council & Office	e of the CAO						
0510-01-0101	Municipal Accessibility Plan	(699,012)	(9,170)	500,239	(207,943)	29.4%	Ongoing as per requests for accessibility enhancements in Town facilities.
0510-10-1401	Cycl.Master Plan-Outreach Prog	-	(3,037)	839	(2,198)	72.4%	Project Ongoing. To remain open.
1200-10-1901	Resident Satisfaction Survey	(44,857)	-	44,857	-		Project complete.
1400-10-1801	Strategic Plan Update (prior years)	(21,535)	-	21,535	-	0.0%	Project closed in prior year.
1400-10-1801	Strategic Plan Update	(68,671)	-	68,671	-	0.0%	Project complete.
2100-10-1701	Alternative Voting Method	(121,630)	-	121,630	-	0.0%	Project complete.
2100-10-1702	Service Halton Hills	-	(461,940)	461,940	-	0.0%	Project complete.
2100-10-2201	Off-Site Records Destruction	(30,000)	-	324	(29,676)	98.9%	Project deferred to 2024.
Council & Office	e of the CAO Total	(985,704)	(474,147)	1,220,033	(239,818)	16.4%	
Business, Envir	onment & Culture						
1100-10-0101	CIP Grant Program	(1,574,838)	-	1,019,481	(555,357)	35.3%	Ongoing Grant Program
1100-10-1803	Econ Investment Attract'n Fund	(461,000)	(191,846)	475,241	(177,605)		Project ongoing
1100-10-2101	InvestHaltonHills.com Website	(49,000)	i	30,818	(18,182)	37.1%	Ongoing updates.
1100-10-2102	Visit HH Tourism Website	(30,000)	-	7,301	(22,699)	75.7%	Ongoing updates.
1100-10-2103	Affordable Housing	(328,034)	-	88,257	(239,776)	73.1%	Project Ongoing to support consulting fees for environmental and
							demolition works.
1100-10-2201	EcDev & Tourism Strat Update	(180,300)	(22,500)	161,235	(41,565)		Project ongoing
1100-22-2001	DT G'Town Parking Feasbl Assmt	(25,000)	-	-	(25,000)		Project under review for potential implementation in 2024.
1100-22-2101	Emplymt Analysis &Scoped Needs	1,178	(38,000)	27,984	(8,838)	24.0%	Project is completed and awaiting return of funds to property owner as the
							costs of the analysis and scoped needs was less than anticipated.
1100 22 2201	Affordable Harrison Asking Dlag	(70,000)			(70,000)	100.0%	
1100-22-2201	Affordable Housing Action Plan	(70,000)	-	-	(70,000)	100.0%	Project to remain open. Project scope and existing funding to be updated to align with and advance the new Housing Action Plan.
1410-02-2201	Low Carbon Design Brief Town Facilities	(150,000)	_	21,345	(128,655)	QE Q0/	Ongoing project for the completion of feasibility studies related to the
1410-02-2201	Low Carbon Design Brief Town Facilities	(130,000)	_	21,343	(128,033)	83.870	efficient and effective operation of Town assets. Project is expected to be
							completed sometime in 2024.
1410-10-2201	Natural Asset Management	(100,000)	-	75,000	(25,000)	25.0%	Ongoing project with Credit Valley Conservation Authority.
1410-10-2202	Asset Management Improv	(55,000)	(91,606)	21,848	(124,758)		Project to be completed Q1-2024.
1410-22-0101	Low Carbon Transition Strat	(200,000)	1,526	19,829	(178,645)		Ongoing project
1410-22-2202	Fleet Electrification Study	(80,000)	(2)	100,082	20,080		Project to be completed Q1-2024 and is receiving grant funding from the
							Infrastructure Canada - Permanent Public Transit Program – Zero Emission
							Transit Fund.
1801-22-2303	Low Carbon Design Brief (LCDB) Study - GCC	(50,000)	-	-	(50,000)	100.0%	Project is in its initial stage & is expected to be completed Q3-2024.
1801-22-2310	Climate Lens App to Cap Proj	(75,000)	-	-	(75,000)	100.0%	Project is in its initial stage & is expected to be completed Q2-2024.
1801-22-2401	Bldg Auto System (BAS) Study	(100,000)	- (10.100)	-	(100,000)		RFP to go out this year & is expected to be completed Q4-2024.
4000-10-2001	Under Wraps Public Art	-	(46,430)	34,810	(11,620)	25.0%	Project is Ongoing with plans to spend the remainder of the funds in 2024.
4000 10 2002	Dublic Art Poll Poy	(0.003)	(2,000)	12.002		0.00/	Duniant complete
4000-10-2002	Public Art Bell Box	(9,963)	(3,000)	12,963	(02.000)		Project complete.
4000-10-2101	Art - Library & CC - Ph1	(92,000)	-	-	(92,000)	100.0%	Phase 1 could not advance until Phase 2 was approved. Phase 2 was approved in the 2024 budget. Staff are now in the initial stages of
							advancing the project.
4000-22-2202	Truth and Recon - Ph1 Consult	(50,000)	_	-	(50,000)	100.0%	Phase 1 to begin Q3-2023. Staff were waiting to further advance the EDI
-550 22 2202	Tracti and necon - i ii consuit	(50,000)	_	_	(50,000)	100.076	stratgey before engaging a consultant for this project.
					l		Strates y Service engaging a consultant for this project.

Project No.	Project Name	Capital Budget	Other Funding	Total Expenditure	Balance Remaining	% Remaining	Comment
4001-10-2001	Cult MP Update PH1&Cult Days	(45,000)	(49,747)	31,650	(63,097)	66.6%	Plan is to engage a consultant in 2024 to move forward with new Cultural
							Master Plan development.
6000-22-2001	Support re Affordb Housg Wk Gr	(25,000)	-	346	(24,654)	98.6%	Project ongoing
7100-22-2002	Community Impr Plan Update	(45,000)	(33,842)	73,209	(5,633)		Remaining funds to be used for marketing of updated Community
	,		, , ,	,	.,,,		Improvement Plan.
7300-02-2007	CEP-Ice Plant Optim-Acton Aren	(75,000)	-	=	(75,000)	100.0%	Deferred to when Arenas LCDB Dehumidification project is completed.
	·						Working on deficiencies and awaiting final invoices.
7300-02-2105	CEP - Pool Opt - Gellert C C	(82,700)	-	-	(82,700)	100.0%	Deferred to when GCC LCDB is completed (expected completion is Q3-
							2024).
7300-02-2106	CEP - Ice Plant Opt - MM Sport	(95,000)	-	-	(95,000)	100.0%	Deferred to when Arenas LCDB Dehumidification project is completed.
							Working on deficiencies and awaiting final invoices.
7300-10-1001	TCE Community Investment Prog	-	(25,000)	-	(25,000)	100.0%	Project under review.
7300-10-1901	Climate Change Action Implem	(245,000)	-	104,153	(140,847)	57.5%	Project delayed due to staffing constraints. Expected to resume work on
							the development and implementation of a Climate Change Strategic Action
							Plan (CCSAP) in 2024.
7300-10-1902	Climate Change Adapt Strg Impl	(378,130)	(76,121)	108,841	(345,410)	76.0%	Ongoing projects to implement the goals and actions identified in the
							Climate Change Adaptation Plan.
7300-22-1701	Retrofit Halton Hills	(500,000)	244,755	168,216	(87,029)	34.1%	There are three (3) outstanding applicants to be paid out Q2-2024. Final
		(,,	,		(- / /		grant report due to FCM in April. Staff to report back to Council with next
							step sometime in 2024.
7300-22-1704	Local Food Resiliency Strategy	(30,000)	_	_	(30,000)	100.0%	Staff will be engaging Halton Region in 2024 to discuss next steps.
7300-22-2005	CEP-Geothermal Systems Optimiz	(100,000)	-	7,632	(92,368)		Project is deferred until 2024 when GCC study is completed.
7300-25-2107	CEP-EV CarPool Vehicle+Trainig	(50,000)	-	-	(50,000)	100.0%	, ,
	ronment & Culture Total	(5,349,787)	(331,811)	2,590,241	(3,091,358)		•
Corporate Serv		(3,343,767)	(331,011)	2,330,241	(3,031,330)	34.470	
0100-10-0101	Fixed Assets fr Operating		(35,329)	35,329		0.0%	Project used for accounting purposes only.
2200-05-1401	Payroll Systm Upgrade (All Ph)	(240,000)	(55,525)	196,686	(43,314)		Payroll implementation complete. Remaining funds to support additional
2200 03 1401	ayron systim opgrade (/ iii / ii)	(240,000)		150,000	(43,314)	10.070	modules and upgrades.
2200-10-2101	Succession Plan-Training/Dev	(60,000)	_	25,826	(34,174)	57.0%	Ongoing annual program to support succession planning by necessary
2200 10 2101	Succession Flan Franklig, Dev	(00,000)		23,020	(34,174)	37.070	training for succession.
2200-10-2201	Corp Leadership Training	(20,000)	_	7,016	(12,984)	64.9%	SAGE Coaching training will use the remaining 20k
2200-10-2201	Employee Engagement Survey	(33,276)		27,295	(5,981)		To be closed in 2024.
2200-22-0103	Counci Compensation Survey	(33,270)	(20,597)	9,260	(11,337)		Project ongoing
2200-22-0103	PT Wage & Pay Equity Review	(30,000)	(20,337)	18,493	(11,507)		Project ongoing Project ongoing
2200-22-2201	Human Resources Strategic Plan	(60,000)	_	18,433	(60,000)		Project ongoing Project ongoing
2300-04-0101	Technology Refresh	(1,292,175)	(16,836)	1,293,142	(15,869)	1.2%	
2300-04-0101	Mobile Devices (GPS Enabled)	(25,000)	(10,630)	25,280	280		
		, , ,	-	,	- 280		Project ongoing
2300-04-1805	Backup Netwk Links w/Fire Serv	(8,340)		8,340			Project complete.
2300-04-2002	Corporate WiFi Replacement	(29,681)	-	29,681			Project complete.
2300-05-0103	Microsoft Licensing	(559,539)	-	627,500	67,962		Recurring annual projet.
2300-05-0107	GPS AVL System	(32,700)	-	-	(32,700)		Deferred until after PW Master Plan
2300-05-1501	AMANDA 7 Upgrade	(61,600)	-	35,115	(26,485)		Project ongoing
2300-05-1903	FireHouse Replacement Ph1	(333,000)	-	60	(332,940)		On hold until strategic future direction of Fire systems is defined.
2300-05-1904	Electr. Plans Review Ph1 Disc	(18,800)	-	-	(18,800)		Project ongoing
2300-05-1905	Growth Monitoring Model	(33,500)	-	-	(33,500)		Project ongoing
2300-05-2001	Firewall Replacement	(19,823)	-	19,823	-		Project complete.
2300-05-2002	AMIS Implementation	(1,150,000)	(20,492)	784,739	(385,753)		Project ongoing
2300-05-2103	Enterprise Content Mngt Imp	(30,000)	-	-	(30,000)		Project ongoing
2300-05-2202	SAN Replacement	(145,010)	-	145,010	-	0.0%	Project complete.
		(40.000)	i	20.200	(0.700)	24 20/	Drainet engeing
2300-05-2203 2300-05-2204	Backup Solution Replace Growth Monitoring Ph2	(40,000) (66,500)	-	30,300	(9,700) (66,500)	24.5%	Project ongoing

Project No.	Project Name	Capital Budget	Other Funding	Total Expenditure	Balance Remaining	% Remaining	Comment
2300-05-3201	Vailtech Replacement	(312,559)	Other runding	312,559	- Dalance Kemaning	_	Project ongoing
2300-05-3201	Citizen Engagement-Tax System	(182,189)	-	108,815	(73,374)		
2300-03-3202	Geospatial Data	(100,000)	-	67,513	(32,487)		Project ongoing To be used for Ongoing data purchases.
2300-10-1301	Security Maturity Assessment	(20,352)		20,352	(32,467)		Project complete.
2300-10-1905	Master Data Management	(105,000)	-	20,352	(105,000)	100.0%	*
	·			-			, , ,
2300-10-1908	HUB Review Strategy	(40,000)	-	-	(40,000)		Project ongoing
2300-10-1910	Geomatics Strategic Plan	(35,000)			(35,000)		Project ongoing
2300-10-1911	Acton Indoor Pool Network	(10,176)	-	10,176	-		Project complete.
2300-10-2004	Digitizn of Bldg&Planng Strat	(30,108)	-	30,108	- (, , , , , , , , , , , , , , , , , , ,		Project complete.
2300-10-2104	Digitz - Application Processes	(1,100,000)	-	-	(1,100,000)		Project ongoing
2300-10-2105	Corp Compute & Storage Evergre	(25,000)	15,499	-	(9,501)		Project ongoing
2300-10-2106	Customer Service Strategy	-	(152,640)	131,016	(21,624)		Project ongoing
2300-10-2110	AMPS Tech Implement	(59,619)	-	59,619	-		Project complete.
2300-10-2302	Fac Employee access stym revie	(25,000)	-	9,922	(15,078)		Project ongoing
2400-10-0001	Asset Management Plan	-	(521,004)	414,234	(106,770)		Project complete.
2400-10-2001	DC Study & CBC	(143,159)	-	143,159	<u> </u>		Project complete.
2400-10-2102	PS3280 Implementation	(160,000)	-	7,500	(152,500)	95.3%	-3 0- 0
2500-22-0102	User Fee Review	(51,434)	-	11,434	(40,000)		Project ongoing
2500-22-1901	DC Bylaw Update for Transit	(50,000)	-	-	(50,000)	100.0%	Project to remain open until resolution of developers' appeals to DC/CBC
							by-laws
2600-05-2201	Insurance Claims Software	(91,000)	-	32,664	(58,336)		Project ongoing
2600-06-0101	Photocopier/Fax/Printers	(183,529)	=	183,529	-		Project complete.
Corporate Servi	ces Total	(7,013,070)	(751,398)	4,861,497	(2,902,972)	37.4%	
Library Services							
3000-01-0101	Fixed Assets from LIB OP	-	(6,870)	6,870	=	0.0%	Project used for accounting purposes only.
3000-04-1501	Library Strategic Plan	(97,432)	-	97,432	-		Project complete.
3000-05-0002	Website Renewal	(135,000)	-	105,181	(29,819)		Part of TOHH website review 2024
3000-06-2201	Library Lockers and Kiosk	(80,000)	-	72,449	(7,551)	9.4%	
3000-09-0105	Library Technology Renewal	(279,400)	-	279,523	123	0.0%	Project ongoing
3000-09-0106	Library Branch Enhancements	-	(39,535)	39,227	(308)		Purchase planned Q1-2024
3000-15-0101	Library Materials	(1,693,500)	37,700	1,655,800	-		Project ongoing
3100-09-1701	Library Furnishing/Equip-GTown	-	(82,500)	74,709	(7,791)	9.4%	, , ,
3160-15-0101	Lib Adult Mats	-	(1,331,065)	1,338,389	7,324	-0.6%	Project ongoing
3170-15-0101	Lib Chdns Mats	(22,400)	(229,091)	214,254	(37,237)		Project ongoing
3180-15-0101	Lib Ref Mats	(107,386)	(465,860)	577,706	4,460		Project ongoing
3190-15-0101	Lib Processing	(1,900)	(168,417)	171,403	1,086		Project ongoing
3260-15-0101	Lib Adult Mats	(184,918)	(38,236)	201,939	(21,215)		Project ongoing
3270-15-0101	Lib Chdns Mats	(133,900)	(1,774)	120,393	(15,281)		Project ongoing
3280-15-0101	Lib Ref Mats	(133)300)	(9,221)	7,595	(1,626)	17.6%	, , ,
Library Services	II.	(2,735,837)	(2,334,869)	4,962,872	(107,834)	2.1%	1 Toject ongoing
•		(=), 00,00,	(2,00.,000)	.,502,672	(207,00.7		
Fire Services	F: 6 MADO	(0= 05-1		1	/ee ··		h
5000-22-2001	Fire Serv MP&Commty Risk Assmt	(85,000)	-	15,566	(69,434)		Vendor has been engaged and fire master plan is underway.
5200-06-0101	Small Equipment Replace	(312,000)	(109,000)	406,815	(14,185)	3.4%	5 51
5200-07-0102	FF Protective Clothing Repl	(621,451)	(175,181)	795,065	(1,566)	0.2%	Entered into a 5-year contract with vendor to provide new firefighting
		4					personal protective equipment.
5200-07-0104	Breathing Apparatus Replacemnt	(388,000)	(77,463)	444,997	(20,465)		Ongoing purchases.
5220-07-2101	Fire Safety Training & Inspect	-	(19,600)	16,016	(3,584)		Project complete.
5400-05-0101	Mobile Data System (All Phase)	(150,031)	-	109,949	(40,082)		Ongoing purchases.
5400-06-0101	Replace Pagers	(30,000)	-	-	(30,000)		Vendor engaged for the replacement of pagers.
5500-02-1601	Training Centre Upgrades	(65,000)	(160,000)	104,741	(120,259)	53.4%	Ongoing purchases.

Project No.	Project Name	Capital Budget	Other Funding	Total Expenditure	Balance Remaining	% Remaining	Comment
5500-02-2002	Heat Pump Replacement-Fire HQ	(160,636)	Other running	274,995	114,360	_	Bundled Heat Pump Project that received approval of \$135K in ICIP COVID
3300-02-2002	heat rump kepiacement-rife ng	(160,636)	-	274,995	114,300	-/1.270	Stream Funding. Project is completed and final grant report was submitted
							in Q4-2023. Awaiting approval of final report and funding of \$135K.
							Combined shortfall of \$31,505.99 due to financing error with FIRE-2022-
							002.
5500-02-2201	Heat Pump Replacement-MapleAve	_	_	52,146	52,146	0.0%	
3300 02 2201	Treat rump replacement wapiesve			32,140	32,140	0.070	Stream Funding. Project is completed and final grant report was submitted
							in Q4-2023. Awaiting approval of final report and funding of \$135K.
							Combined shortfall of \$31,505.99 due to financing error with FIRE-2022-
							002. Recommendation to fund shortfall of \$15,081.93 in 5500-02-2201
							Heat Pump Replacement-MapleAve from the Capital Replacement Reserve.
5500-02-2203	Station Renovations - Acton	(500,000)	-	83,409	(416,591)	83.3%	Multi-phase project. D&E completed and construction has begun.
5900-25-2102	Replace Acton St Pump 722(P11)	(849,826)	-	849,826	-	0.0%	Project complete.
5900-25-2201	Repl Dpty Fire Chief Car3 U713	(59,405)	-	59,405	-	0.0%	Project complete.
5900-25-2203	Replace Tanker 742 (T3)	(813,966)	-	488,448	(325,518)	40.0%	Tanker has been delivered and awaiting final invoices.
5900-25-2303	Replace Aerial 750 (A3)	(2,121,158)	İ	2,121,158	-	0.0%	Project complete.
Fire Services To	tal	(6,156,473)	(541,243)	5,822,539	(875,177)	13.1%	
Transportation	& Public Works						
6100-05-2001	Centracs Advd Transp Mgmt Syst	(70,000)	-	51,991	(18,009)	25.7%	Ongoing continue with further intersections
6100-10-1402	Upper Reach Tributary	(25,000)	-	-	(25,000)	100.0%	Related to Vision Georgetown Developments
6100-10-1608	Bikes Lanes - Churchill Rd S	(139,865)	-	139,865	-	0.0%	Project complete.
6100-10-1801	Bike Lanes (All Phases)	(99,631)	-	99,631	-	0.0%	Project complete.
6100-10-1903	Uniform Traffic Control Bylaw	(50,000)	-	-	(50,000)	100.0%	Phase 1 to commence in 2024.
6100-10-2001	Maple Ave-Stewart McL Rd Pk	(50,000)	-	-	(50,000)	100.0%	Deferred until 2024
6100-10-2301	Automated Speed Enforcement	(180,000)	-	20,250	(159,750)	88.7%	Implementation of ASE to continue in 2024
6100-12-1706	Parking Lot Reconstruction	(125,000)	-	65,614	(59,386)	47.5%	Project deferred and funds will be used for the Back Street parking lot
							reconstruction.
6100-16-0103	School Traffic Calming Program	(89,000)	i	56,280	(32,720)	36.8%	Ongoing annual program
6100-16-1002	Crewsons Corners Flooding	(95,000)	i	25,824	(69,176)	72.8%	Project ongoing
6100-16-2106	Steels Ave Corridor Tran infra	(127,000)	-	134,828	7,828	-6.2%	Construction complete - Warranty Phase
6100-16-2107	Cycling Infra Maple Ave	(1,566,852)	-	566,033	(1,000,819)	63.9%	Construction complete - Warranty Phase
6100-17-1801	Infill S/W Connections	(350,018)	-	122,480	(227,537)	65.0%	3 3 1 3
6100-18-2301	40km/h Speed Limit Area Implem	(50,000)	973	2,598	(46,430)	94.7%	Project ongoing
6100-21-0107	Streetlight & Pole Replacement	(895,656)	(450,000)	1,317,083	(28,574)		Ongoing annual program
6100-21-1701	Rural Intrsctn Streetlighting	(245,000)	-	196,104	(48,896)	20.0%	Ongoing annual program
6100-21-1802	Streetlight Pole Transfrmr Rpl	(900,000)	-	810,484	(89,516)		Ongoing annual program
6100-22-1702	16 Mile Creek Modelling	(50,000)	-	-	(50,000)		Related to Vision Georgetown Developments
6100-22-1703	Premier Gateway Trans. Study	-	(136,134)	136,134	-		Project complete.
6100-22-1705	Neighbourhood Study	(39,192)	(75,000)	114,192	-		Project complete.
6100-22-1801	Dev Eng Standards Manl Update	(250,000)	-	175,819	(74,181)	29.7%	-,
6100-22-1805	Trucking Strat Implement Ph 1	(725,000)	-	9,500	(715,500)	98.7%	RFP for construction to commence in 2024. Timing restricted by MTO.
6100-23-1602	Active Transportation P&E	(70,000)	(50,000)	33,319	(86,681)	72.2%	Ongoing annual program
6100-23-2401	Active Transport Improvements	(275,700)	-	42,074	(233,626)	84.7%	Princess Anne Dr. active transportation improvements delayed until 2024
							due to Region review. Carry over work from 2023 to be completed.
6100-26-2001	#13213 Bridge Mountw Rd/HH Rep	(4,238,935)	-	3,092,030	(1,146,905)	27.1%	Construction complete - Warranty Phase
6100-28-0101	Opticom Replacement Program	(445,000)	•	322,119	(122,881)	27.6%	Ongoing annual program
6100-28-0107	LED Traffic Signal Replacement	(110,000)	(30,000)	134,957	(5,043)	3.6%	Ongoing annual program
6100-28-1516	Traffic Calming (Asph Instal)	(341,200)	-	279,961	(61,239)	17.9%	Ongoing project. Remaining funds to be used in 2024.

Project No.	Project Name	Capital Budget	Other Funding	Total Expenditure	Balance Remaining	% Remaining	Comment
6100-28-1703	Pedestrian Crossings	(874,000)	-	722,759	(151,241)		Ongoing project. Remaining funds to be used in 2024.
6100-28-1802	Mandated Rail Crossing Upgrade	(500,000)	-	77,341	(422,659)		Project ongoing
6100-28-1807	Mill St Neighbourhood Imprvmts	(200,000)	-	-	(200,000)		Project ongoing
6100-28-1808	Mand. AODA Access. Traff Sgnl	(690,000)	-	563,624	(126,376)		Ongoing project. Remaining funds to be used in 2024.
6100-28-2103	5 SR and Fourth Ln Traffic Sig	(600,000)	_	10,475	(589,525)		Ongoing project. Construction to commence in 2024.
6100-28-2401	Main St N & Ewing Signal	(49,660)	_	-	(49,660)		Ongoing project. Design underway. Future construction included in the
	0.0	(-,,			(-,,		capital forecast.
6200-10-1702	Bike Lanes - Berton & Atwood	(130,000)	-	92,862	(37,138)	28.6%	Project ongoing
6200-16-0009	Cycling Master Plan Constructi	(192,000)	(5,684)	162,819	(34,864)	17.6%	Project ongoing
6200-16-0104	Pavement Management	(20,685,021)	(10,138,268)	28,403,625	(2,419,665)	7.9%	Annual program in various phases.
6200-16-1004	Main St Glen Williams Eng	(2,701,000)	-	580,836	(2,120,165)		Project ongoing
6200-16-1006	Armstrong Ave. Ph 1	(1,717,375)	(4,994,042)	6,711,417	-		Project complete.
6200-16-1601	Todd Road Reconstruction	(1,588,000)	-	82,908	(1,505,092)		Joint project with the Region. Construction commenced in 2023 and to
		(2,232,333)		52,533	(=,===,===,		continue in 2024.
6200-16-1701	22nd SdRd Limehouse Constr	(2,149,974)	(1,933,532)	3,941,029	(142,477)	3.5%	Project complete. Awaiting maintenance holdback release in 2024.
6200-16-1702	Collector/Arterial Asphalt Res	(5,614,680)	(62,005)	4,889,093	(787,592)	13.9%	Ongoing project. Remaining funds to be utilized in future program years.
6200-16-1803	Prince St (All Phases)	(508,305)	-	178,954	(329,351)	64.8%	Project Ongoing. Detailed design underway.
6200-16-1808	Maple & Main/Guelph & Maple TL	(1,924,597)	(268,218)	2,192,815	-	0.0%	Project complete.
6200-16-1809	Guelph St&Sinclair Ave Turn Ln	(1,682,500)	(135,867)	1,818,367	-	0.0%	Project complete. Warranty phase.
6200-16-1811	Guelph/Mill Appr Improvement	(954,411)	(138,763)	929,307	(163,868)	15.0%	Project Complete. Awating as-built information.
6200-16-1813	Eighth Line - Main to Maple EA	(819,000)	-	586,080	(232,920)	28.4%	EA largely complete. Awaiting out-of-scope work from consultant.
6200-16-1901	McNabb St-King to CNR Improvmt	(77,300)	-	2,300	(75,000)	97.0%	Project is Ongoing. Future construction included in the capital forecast.
6200-16-2002	3rd Ln Resfc-Urban Lmt 32 SdRd	(611,755)	-	611,755	-	0.0%	Project complete.
6200-16-2008	Young St-Queen to Mill Reconst	(2,127,219)	(59,791)	2,187,011	-	0.0%	Project complete.
6200-16-2009	Fair Lake Dam Ret Wall Reconst	(132,053)	(268,165)	400,218	-	0.0%	Project complete.
6200-16-2010	Barber Dr (E) Mntv Rd-Danby Rd	(69,992)	-	69,992	-	0.0%	Project complete.
6200-16-2105	Ontario & Ann Street	(360,500)	-	277,503	(82,997)	23.0%	Project Ongoing. Future construction included in the capital forecast.
6200-16-2106	Mountainvw Rd Resurf- John-Mpl	(1,303,000)	(23,576)	1,278,669	(47,907)	3.6%	Project complete awaiting final invoices.
6200-16-2107	5 Sideroad Resurfac (w Milton)	(155,179)	-	155,179	-		Project complete. Warranty phase.
6200-16-2203	10th Line - 10 sdrd to Steeles	(3,740,000)	(23,057)	2,232,535	(1,530,522)		Project Ongoing. Awaiting outstanding invoices.
6200-16-2501	Fourth Line Resurfacing	(77,000)	-	2,000	(75,000)		Project Ongoing. Future construction for phase 1 to commence in 2024.
				,	, , ,		Future phases included in the capital forecast.
6200-16-2601	Winston Church & 17 Sd Rd	(51,000)	-	1,000	(50,000)	98.0%	Project Ongoing. Future construction anticipated in 2025.
6200-17-1802	Mill St (All Phases)	(150,000)	-	-	(150,000)		Project to be completed in coordination with 6200-16-1901 for Dayfoot to
	, ,	, , ,			, , ,		McNabb street.
6200-17-2001	Lauchlin Cres Walkway Rehab	(468,833)	-	390,038	(78,795)	16.8%	Project under warranty. Maintenance holdback to be released in 2024
6200-20-1701	StrmWtr Fac. Rehab Assmnt Prgm	(70,069)	-	69	(70,000)	99.9%	Related to master plan. Program defered to 2026.
6200-20-1901	Harold St Stormwater Imprvmnts	(150,000)	45,338	112,129	7,468		Project is Ongoing. Tender to be issued in 2024 for road improvements.
6200-20-1902	Acton TP Offset Program	=	(1,352,247)	1,395,795	43,548	-3.2%	Project is Ongoing. Awaiting Region direction on next steps.
6200-20-2201	Limehse water Outlet Study	(75,000)	-	-	(75,000)		Study to commence in 2024.
6200-22-0020	Traff Signal Legal Draw Update	(115,000)	-	47,453	(67,547)	58.7%	,
6200-22-0107	Bridge Rehab Study Update	(300,000)	-	296,827	(3,173)		Previous study complete. Residual funds to be utilized for 2024 bridge
	G , . , . , . , . , . , , , , ,	(222,200)			(5,275)		study.
6200-22-1702	Pvmt Mgmt Study - 5 YR Cycle	(150,000)	-	121,586	(28,414)	18.9%	Project Ongoing. Final invoices to be received in 2024.
6200-22-1901	Stormwater Master Plan	(489,786)	(70,000)	491,922	(67,864)		Project Ongoing. Draft master plan to be released in 2024.
6200-22-2201	Weather Monitoring Stations	(35,000)	-	27,325	(7,675)		Project Ongoing under warranty.
		(,)			(.,5,5)		1 , 3 0 1 1 1 1 1

Project No.	Project Name	Capital Budget	Other Funding	Total Expenditure	Balance Remaining	% Remaining	Comment
6200-26-1901	Culvert #21C Replacement	-	-	-	-	0.0%	Close project - rebudgeted in 2025/27
6200-26-1911	#23 6th Ln Culvert Repl	(1,817,000)	-	1,375,440	(441,560)	24.3%	Project under warranty until 2026.
6200-26-2201	#4 Bridge 5TH Line N	(355,000)	-	157,845	(197,155)	55.5%	Design Ongoing to be complete in 2024, subsequent construction anticipated in 2025.
6200-26-2301	Maple Ave Culvert Rehab	(103,000)	-	3,000	(100,000)	97.1%	Project cancelled. Culvert is not the responsibility of the Town.
6200-26-2402	Repair of Structure1 - Steeles	-	-	33,276	33,276	0.0%	Project Ongoing. Construction to occur in 2024. Project is fully recoverable from Halton Region.
6200-27-0101	Glen Lawson Construction	(571,967)	(1,562,437)	156,704	(1,977,700)	92.7%	Design underway. Future construction included in 2024 capital budget.
6200-27-0114	Halton Hills Dr Extension Desi	(2,862,000)	(2,954,147)	4,570,411	(1,245,736)	21.4%	Project Ongoing under warranty.
6200-27-1012	Glen Lawson E/A	(152,027)	-	152,027	=	0.0%	Project complete.
6200-27-1604	10th Line - 5 to 10 SdRd Eng	(8,399)	-	8,399	-	0.0%	Project complete.
6200-27-1612	10th Line Gabion Wall R/Eng	(1,005,000)	-	980,586	(24,414)	2.4%	Project Ongoing. Construction to occur in 2024.
6210-10-1901	Subdivision Agreement Review	(75,000)	-	275	(74,725)		Project to commence following completion of Dev/Eng standards manual
6210-20-2301	32 SdRd Drainage Petition	(100,000)	-	15,735	(84,265)	84.3%	Project Ongoing. Awaiting Municipal Drainage Act application resolution.
6210-22-1901	Eng Fees & Permits Review	(40,000)	-	6,078	(33,922)	84.8%	Project Ongoing. To be complete in consultation with Planning and Corporate Services Fee Review.
6210-22-1902	Excavation Permit ByLaw Update	(25,000)	-	-	(25,000)	100.0%	Project Ongoing. Will include enforcement and legal review.
6210-22-2101	Site Alter By-Law Updt (MOECC)	(80,000)	-	-	(80,000)		Comprehensive update to be undertaken in 2024/25.
6500-02-1801	PW Ops Ctr Roof Repair	(311,098)	-	311,098	-	0.0%	Project complete.
6500-03-1704	Truck Wash Facility Ph 1	(75,000)	-	56,871	(18,129)	24.2%	Project ongoing
6500-03-2001	Ops Centre Winter Storage	(145,000)	-	=	(145,000)		Construction to commence in 2024.
6500-05-1802	GPS Fleet Tracking	(195,000)	-	150,281	(44,719)	22.9%	Funds to be utilized for additional GPS and camera equipment.
6500-06-0102	Equipment Replacement	(12,506,925)	(533,137)	11,546,695	(1,493,367)	11.5%	Project ongoing
6500-06-0105	New Equipment - Parks	(25,000)	-	26,559	1,559	-6.2%	Ongoing annual project. 2023 purchases received and paid.
6500-06-1701	New Equipment	(1,761,320)	-	1,632,449	(128,871)	7.3%	Project ongoing
6500-11-1517	Tree Planting & Replacement	(750,000)	(454,345)	1,062,766	(141,580)	11.8%	Project ongoing
6500-16-0105	Rural Road Micro-Surfacing	(200,000)	(60,000)	249,786	(10,214)	3.9%	2023 Program complete. Annual Project - residual funds to fund future road micro-surfacing.
6500-18-0110	Traffic Infrastructure	(833,943)	(127)	701,341	(132,728)	15.9%	Project ongoing
6500-18-0111	Signage	(355,178)	(100,175)	446,337	(9,015)	2.0%	Project ongoing
6500-21-1001	Traff Sig Install-School Lane	(214,000)	(110,702)	291,024	(33,678)	10.4%	Ongoing project warranty until early 2024
6500-22-2201	Robert Austin Ops Centre Plan	(200,000)	-	-	(200,000)	100.0%	Master Plan to commence following completion of the Town Fleet electrification low carbon transition.
6500-28-1002	Traff Cntrl Signals Replace	(508,000)	(355,135)	815,604	(47,532)	5.5%	On- going annual project
6800-05-1601	ActiVan Transit Software	(216,717)	(20,000)	236,717	-	0.0%	Project complete.
6810-05-2201	Activan Software Mod Enhance	(5,300)	-	12,743	7,443	-140.4%	Project Complete - ICIP to be claimed
6810-10-2001	Mktg& Branding Campgn-Transit	(100,000)	-	-	(100,000)	100.0%	Project ongoing
6810-25-1001	Activan Replacement	(271,700)	-	536,300	264,600		Project ongoing
6810-25-1601	New ActiVan Vehicles	(330,000)	(117,255)	278,898	(168,356)	37.6%	1 Vehicle outstanding to be received in 2024
Transportation	& Public Works Total	(92,090,835)	(26,435,499)	95,810,036	(22,716,298)	19.2%	
Planning & Sust	ainability						
7000-22-0001	Official Plan	(479,700)	-	72,903	(406,797)	84.8%	Project is Ongoing - major work dependent on changes stemming from Bill 23.
7000-22-1802	Prmr Gtway Ph2B Secondary Plan	(1,200,000)	-	1,004,165	(195,835)	16.3%	Project is Ongoing. Finalizing Regional approval.
7100-02-0002	South Acton Land Use Study	(200,000)		-	(200,000)		Project on hold pending further review of site constraints.
7100-22-0001	HPBATS Corridor Protection	(53,000)	-	25,309	(27,691)		Project is Ongoing Province has reactivated GTA West, now referred to officially as Hwy 413.
7100-22-0007	SWG Planning Study	(1,100,000)	(147,400)	1,222,785	(24,615)	2.0%	Finalizing mediation process. To be complete in 2024.

Project No.	Project Name	Capital Budget	Other Funding	Total Expenditure	Balance Remaining	% Remaining	Comment
7100-22-0008	SWG Planning Study - Misc Exp	-	-	15,515	15,515	_	Project is Ongoing - overspend to be offset by surplus in 7100-22-0007
	,			=5,5=5	,		SWG Planning Study.
7100-22-0101	Comprehensive Zoning By-Law P2	(190,000)	-	210,480	20,480	-10.8%	OLT Decision released in Jan 2024. Project to be complete by Q2 2024.
7100-22-1502	Glen Williams Sec Plan Review	(190,955)	-	192,145	1,190	-0.6%	Secondary Plan received multiple appeals. One repeal remaining to be
							finalized in 2024.
7100-22-1601	Post 2031 Intensification Stdy	(75,000)	(75,000)	80,848	(69,152)	46.1%	Project is Ongoing. Tied to Region OP work and potentially Bill 23 changes.
7100-22-1602	Fiscal Impact of Post 2031	(87,269)	-	87,269	-	0.0%	Project complete.
7100-22-1604	Source Protection Plan Impl	(10,000)	-	-	(10,000)	100.0%	Reserved for anticipated costs of SPP implementation. Waiting for
							Provincial/Regional direction. Impacted by Bill 23.
7100-22-1702	Vision Gtown Detailed Analysis	(200,000)	-	166,114	(33,886)	16.9%	Project pending finalization of mediation for appeals. To be complete in
							2024.
7100-22-1801	SE G'Town Planning Study	-	-	293,996	293,996	0.0%	Secondary Plan project Ongoing. Significant discussions with Region and
							landowner regarding impacts of Norval West By-pass EA on development
							of the Secondary Plan lands.
7100-22-1901	G'town Downtown Secondary Plan	(240,352)	-	240,352	-	0.0%	Work has been completed to satisfaction of Region.
7100-22-2001	Zoning By-Law Update	(70,000)	-	-	(70,000)	100.0%	
7100-22-2101	Cultural Heritage Master Plan	(150,762)	-	150,762	-	0.0%	-, p
7100-22-2302	GO Station Secondary Plan Revw	(200,000)	-	110,658	(89,342)	44.7%	7 0 0
7300-22-1001	Stewarttown Planning Study	(270,202)	-	245,154	(25,048)	9.3%	Project ongoing
Planning & Sus	tainability Total	(4,717,240)	(222,400)	4,118,454	(821,185)	16.6%	
Recreation & P	Parks						
1000-09-0101	Office Furniture	(433,930)	(38,000)	426,410	(45,521)	9.6%	Remain Open. Ongoing works
8000-10-0001	Surplus Land	(90,000)	(833,921)	1,346,150	422,230	-45.7%	Project ongoing
8200-02-0101	Facility Structural Repairs	(384,855)	-	343,455	(41,400)	10.8%	Remain Open. Ongoing works
8200-02-0102	Facility Revit. and Renewal	(535,000)	-	472,219	(62,781)	11.7%	Remain Open. Ongoing works
8200-10-1701	Acton Youth Centre Constructio	(982,000)	(79,035)	1,047,194	(13,841)	1.3%	Work to be completed Q4-2024.
8200-22-0001	GCC Prelim Schematic Plan	(50,000)	-	30,123	(19,877)	39.8%	Project to remain open for expenses related to possible Gellert Community
							Centre redesign considerations.
8200-25-0101	Arena Ice Resurfacer	(171,466)	-	171,466	-	0.0%	Project complete.
8210-10-0004	H.H. Sports Mus. & Res. Ctr.	-	(9,106)	9,106	-	0.0%	Project complete.
8211-02-1703	AA Paint Steel Beams/Columns	(55,000)	-	18,898	(36,102)	65.6%	Bundled HVAC project with OTF Funding. Project in construction with an
							expected completion date of Q3-2024.
8211-02-1706	Acton Arena HVAC Replacement	(10,000)	-	-	(10,000)	100.0%	Bundled HVAC project with OTF Funding. Project in construction with an
							expected completion date of Q3-2024.
8211-02-2101	Acton Arena Concess Cabinetry	(16,000)	-	1,000	(15,000)	93.8%	, ,
8211-02-2202	Acton Arena LCDB MUA Unit w HR	(113,000)	(152,500)	370,968	105,468	-39.7%	Bundled HVAC project with OTF Funding. Project in construction with an
							expected completion date of Q3-2024.
8211-02-2203	Acton Arena RTU	(8,000)	-	-	(8,000)	100.0%	Bundled HVAC project with OTF Funding. Project in construction with an
							expected completion date of Q3-2024.
8211-02-2204	Acton Arena LCDB Dehum Unit	(539,000)	(474,326)	858,608	(154,718)	15.3%	Bundled Heat Recovery Project with CCRF funding. Working on deficiencies
							and awaiting final invoices.
8211-02-2208	A Arena Exit Light Fixtures	(12,000)	-	1,000	(11,000)	91.7%	Bundled HVAC project with OTF Funding. Project in construction with an
		/=00	(2.57.5)				expected completion date of Q3-2024.
8211-02-2210	A Arena LCDB Heat Recovery	(539,000)	(367,227)	1,904,113	997,886	-110.1%	Bundled Heat Recovery Project with CCRF funding. Working on deficiencies
					42		and awaiting final invoices.
8211-06-2101	Arena Lobby A/C Instal	(8,000)	-	4,816	(3,184)	39.8%	Bundled HVAC project with OTF Funding. Project in construction with an
0244 02 222		/== ac-1			/a.a 1		expected completion date of Q3-2024.
8211-06-2302	Acton Arena Water Softener Rep	(57,000)	-	29,000	(28,000)		Project complete.
8220-02-1801	Cedarvale Commnty Centre Revit	(322,000)	-	295,688	(26,312)	8.2%	Project in construction phase and nearing completion.

Project No.	Project Name	Capital Budget	Other Funding	Total Expenditure	Balance Remaining	% Remaining	Comment
8221-02-1501	GCC Exterior Painting	(25,841)	Other Funding	25,841	balance Kemaining	% Kemaning 0.0%	
8221-02-1301 8221-02-1701	GCC Roof Maintenance	(25,000)	-	42,264	17,264	-69.1%	,
0221-02-1701	GCC ROOT Maintenance	(23,000)	-	42,204	17,204	-09.1%	Once 8220-02-1801 Cedarvale Commnty Centre Revit project in error.
							there will be a recommendation to transfer unsued funds to 8221-02-1701
							GCC Roof Maintenance to fund deficit.
							occined manneral actions
8221-02-1901	Cedarvale Cttg Revit & Renewal	(10,000)	-	3,460	(6,540)	65.4%	Project in construction phase with an expected completion date and
0221 02 1301	cedarvate etty nevit & neriewar	(10,000)		3,400	(0,540)	03.470	receipt of final invoices in Q2-2024.
8221-02-2101	Cedarvale Cottage Electrical	(15,500)	-	12,986	(2,514)	16.2%	Project ongoing
8230-02-1601	Collegiate Pool Revitalization	(75,000)	-	60,322	(14,678)	19.6%	
8230-02-2101	AIP RTU1	(121,000)	-	14,053	(106,947)		Project ongoing
8230-02-2201	AIP Pool Tank Repairs	(165,797)	-	165,797	-		Project complete.
8231-06-1602	GIP Filter Replacement	(80,000)	-	56,322	(23,678)		Project is completed but awaiting final invoices.
8231-06-1701	GIP Equipment Replacement	(26,000)	-	9,590	(16,410)	63.1%	
8240-02-0001	Cultural Centre Alterations	(1,995,000)	(310,997)	2,291,569	(14,428)	0.6%	Remain open. Ongoing works
8240-06-1701	CC Theatre Curtain Replacement	(14,256)	-	14,256	-		Project complete.
8240-10-1401	Cultural Centre Donations	-	(22,777)	13,954	(8,823)	38.7%	Remain open. Ongoing works
8251-02-1806	MMSP Windows & Door Seal	(14,603)	-	14,603	-	0.0%	Project complete.
8251-02-2101	MMSP Saputo Mech/Electr HVAC	(55,000)	-	27,793	(27,207)	49.5%	Project is completed and can be closed.
8251-02-2218	MMSP Replace Sprinkler System	(197,000)	-	152,274	(44,726)	22.7%	Project is completed and can be closed.
8251-02-2223	MMSP LCDB Heat Recovery Sy	(538,000)	(364,981)	1,946,079	1,043,098	-115.5%	Bundled Heat Recovery Project with CCRF funding. Working on deficiencies
							and awaiting final invoices.
8251-02-2224	MMSP LCDB Phased Dehumid Unit	(1,609,224)	(240,396)	110,840	(1,738,780)	94.0%	Bundled Heat Recovery Project with CCRF funding. Working on deficiencies
							and awaiting final invoices.
8251-06-1901	MMSP Repl Dehumidifiers	(585,000)	-	58,477	(526,523)	90.0%	Bundled Heat Recovery Project with CCRF funding. Working on deficiencies
							and awaiting final invoices.
8251-06-2301	MMSP Rink Seals Replacement	(41,000)	-	20,000	(21,000)	51.2%	Project is underway with an expected completion date in Q3-2024.
8251-06-2302	MMSP LCDB HVAC Replacement - D&E	(213,000)	-	106,000	(107,000)	50.2%	Project construction has been moved to 2024/25. D&E to begin in 2024.
0254 02 4004	0005 1 1/2 0 1 1	(24.062)		24.052		0.00/	
8261-02-1901	GCC Ext Window/Door Sealant	(24,062)	(000,000)	24,062	(724 700)	0.0%	-3
8261-27-1901	GCC Ph2 Design & Engineering	(94,025)	(800,000)	169,245	(724,780)	81.1%	Project on hold. Debenture attached to project so project can not be closed.
8301-11-2001	Prospect Tennis Ct Resurfacing	(75,201)		75,201	_	0.00/	Project complete.
8310-11-2001	Georgetown Armoury Fund	(75,201)	(67,497)	66,905	(591)		Recommendation to close the project and return funds to the Georgetown
8310-10-0001	deorgetown Annoury Fund	-	(67,497)	66,905	(391)	0.9%	Armoury.
8310-11-1001	Hornby Park Servicing	(52,880)	_	52,880	_	0.0%	Project complete.
8400-02-1602	Civic Centre Conc Entr Repl	(40,000)	_	95,176	55,176		Bundled Town Hall Entrance project. Remains open until deficiency work is
0400 02 1002	ervic centre concentra repr	(40,000)		33,170	33,170	137.370	completed.
8400-02-1702	Town Hall Replace Heat Pumps	(1,099,558)	(155,000)	1,785,789	531,231	-42 3%	Bundled TH Mech Reno & BAS. Remain open. Working on deficiencies and
0400 02 1702	Town Hair Replace Heat Famps	(1,033,330)	(155,000)	1,703,703	331,231	42.570	awaiting final invoices.
8400-02-1703	Town Hall MUA Replacement	(39,000)	-	4,000	(35,000)	89.7%	Bundled TH Mech Reno & BAS. Remain open. Working on deficiencies and
		(55,555)		,,,,,,	(==,===)		awaiting final invoices.
8400-02-1805	TH Window & Door Sealant	(25,000)	-	22,479	(2,521)	10.1%	Awaiting final invoices and deficiencies to be completed.
8400-02-2001	Town Hall Air Handling Unit	(495,000)	-	45,000	(450,000)		Bundled TH Mech Reno & BAS. Remain open. Working on deficiencies and
				,			awaiting final invoices.
8400-02-2005	Town Hall Renovations - Ph 1	(138,776)	-	25,000	(113,776)	82.0%	Staff awaiting direction on how to proceed with renovations at Town Hall.
				,	, , , , ,		
8400-02-2201	TH Dom Water Main Replace	(27,000)	-	2,000	(25,000)	92.6%	Bundled TH Mech Reno & BAS. Remain open. Working on deficiencies and
				, , , , , , , , , , , , , , , , , , ,			awaiting final invoices.
8400-02-2202	TH Emerg & Exit Lighting Sys	(76,000)	-	18,364	(57,636)	75.8%	Awaiting final invoices and deficiencies to be completed.
8400-02-2204	TH Fire Alarm Control Panel An	(36,417)	-	36,417	-	0.0%	Project complete.

Project No.	Project Name	Capital Budget	Other Funding	Total Expenditure	Balance Remaining	% Remaining	Comment
8400-02-2207	TH Replace Detection Devices	(82,000)	-	41,000	(41,000)	50.0%	Awaiting final invoices and deficiencies to be completed.
8400-02-2210	TH LCDB Fittings and Equip	(38,000)	-	4,000	(34,000)	89.5%	#N/A
8400-02-2211	TH Concrete Stair Replacement	(99,000)	-	9,000	(90,000)	90.9%	Bundled Town Hall Entrance project. Remains open until deficiency work is
	·						completed.
8400-22-1801	Town Hall Master Plan	(139,112)	-	116,193	(22,919)	16.5%	Staff awaiting direction on how to proceed with renovations at Town Hall.
8412-02-1801	Cedarvale Cottage Ext Repairs	(17,534)	-	17,534	-		Project complete.
8421-02-2101	Norval CC Ext Wall Cladding	(44,000)	-	12,098	(31,902)		Awaiting final invoices and deficiencies to be completed.
8421-02-2102	Norval CC Replace Flooring	(15,262)	-	15,262	-		Project complete.
8500-08-2001	Property Acquisition Parks	(500,000)	=	-	(500,000)		Project ongoing
8500-10-2001	Fairy Lake Water Quality Monit	(50,000)	(11,850)	59,789	(2,061)		Final Open House on February 20th & Recommendations Report to Council at a later date in 2024.
8500-10-2101	Fairy Lake Water Qual - CVC	(25,000)	10,000	15,236	236	-1.6%	Final Open House on February 20th & Recommendations Report to Council
							at a later date in 2024.
8500-11-0102	Park Revitalization & Renewal	(782,989)	(406,472)	1,074,527	(114,934)	9.7%	Project ongoing
8500-11-0103	Cemetery Revitalization & Rene	(360,900)	-	362,969	2,069	-0.6%	Project ongoing
8500-11-0105	Irrigation System Replacement	(180,000)	-	183,140	3,140	-1.7%	Project ongoing
8500-11-0106	Park Pavilion Repairs	(224,909)	(20,989)	241,743	(4,155)	1.7%	Project is Ongoing and in the construction phase.
8500-11-0107	Park Electrical Repairs	(45,000)	-	22,784	(22,216)	49.4%	Project is Ongoing and pending ESA inspections.
8500-11-0108	Court Revitalization & Repairs	(138,264)	-	116,172	(22,092)	16.0%	Project is Ongoing and in the planning phase to repair the tennis courts at
							Joseph Gibbons Park and the basketball nets at Prospect Park in 2024.
8500-11-0115	Parks Tree Planting	(63,387)	_	33,387	(30,000)	47.3%	Project is completed but awaiting invoices from the vendor.
8500-11-0116	Splash Pad Mech Equip Replace	(76,000)	=	50,119	(25,881)	34.1%	Project ongoing
8500-11-0118	Open Space Management	(20,000)	(2,122)	1,351	(20,771)		Project is Ongoing and in the planning phase.
8500-11-1606	Rememberance Pk Mech Room Upgr	(87,000)	-	36,169	(50,831)	58.4%	Project is Ongoing and in the construction phase to upgrade the
							mechanical room.
8500-11-1703	Neighbrhd Level Skate Features	(148,000)	-	3,987	(144,013)	97.3%	Project is Ongoing and in the detailed design phase.
8500-11-1803	Comty Courtyard&Marquee GT Lib	(150,000)	(26,632)	170,914	(5,718)	3.2%	Awaiting post construction follow-up from Halton Hills Hydro regarding easement requirements.
8500-11-1805	Halton Hills Drive Park	(475,000)		-	(475,000)	100.0%	Project is Ongoing and in the design/consultation phase with construction
0300 11 1003	Traiter Tims Brive Fark	(473,000)			(473,000)		to be completed Q1-2025.
8500-11-1807	Rennie St. Park Ph 2	(227,563)	-	227,563	-	0.0%	Project complete.
8500-11-1903	Hillcrest Cemetery Rev & Renew	(105,057)	-	73,055	(32,002)	30.5%	Project is Ongoing and in the planning phase.
8500-11-1911	Pedestrian Bridge Replacement	(117,144)	(46,000)	140,049	(23,094)	14.2%	Project is Ongoing and in the study/design phase.
8500-11-1912	Park Pathway Revitln & Renewal	(202,000)	-	148,445	(53,555)	26.5%	Project is Ongoing and in the planning/design phase.
8500-11-2002	Open Space Management	(17,878)	-	17,878	-	0.0%	Project complete.
8500-11-2003	Tolton Park Construction	(704,000)	-	75,206	(628,794)	89.3%	Project is Ongoing and in the design/planning phase.
8500-11-2004	Trafalg Pk Field of Dreams Ph2	(657,820)	(127,580)	104,433	(680,967)	86.7%	Project is Ongoing and in the tender/construction phase.
8500-11-2006	Hornby Park Revitalization	(104,160)	-	104,160	-	0.0%	Project complete.
8500-11-2113	Mill Street Parkette	(200,000)	-	182,175	(17,825)	8.9%	Parkette will be opening in the spring 2024.
8500-11-2114	Hungry Hollow-MECP Perm Compns	(5,330)	-	5,330	(0)	0.0%	Project complete.
8500-11-2204	Gellert Splash Pad Resurfacing	(120,000)	-	62,163	(57,837)	48.2%	Project ongoing
8500-11-2207	Facility Flag Poles	(85,000)	-	70,131	(14,869)		Project is Ongoing and in the planning phase.
8500-11-2208	Outdoor Ice Rinks - Servicing	(95,000)	-	-	(95,000)		Project is Ongoing and in the planning phase.
8500-11-2209	TSP Field of Dreams - Scope	(400,000)	-	9,500	(390,500)	97.6%	Project is Ongoing and in the tender/construction phase.
8500-11-2404	Dominion Gardens Splsh Pad Rev	(270,014)	-	270,014	-	0.0%	Project complete.
8500-12-0101	Park Parking Lot Surfacing	(315,000)	-	308,589	(6,411)	2.0%	Project is substantially complete with final TSP works outstanding.
8500-13-0106	Play Equipment Replacement	(1,908,900)	(204,280)	1,746,663	(366,516)		Project is in the planning/design phase (Cedarvale) with Ongoing 2024 projects.

Project No.	Project Name	Capital Budget	Other Funding	Total Expenditure	Balance Remaining	% Remaining	Comment
8500-19-0109	Playing Field Rehabilitation	(618,100)	(80,638)	697,862	(876)	0.1%	Project substantially complete (2023 and prior works) with Ongoing 2024
							project.
8500-19-1801	TSP Ph6-Field of Dreams	(103,000)	(2,763,400)	2,711,242	(155,157)	5.4%	Project is Ongoing and in the tender/construction phase.
8500-22-1802	Glen Lawson Lands Env Assess	(30,000)	-	19,836	(10,164)	33.9%	Project is Ongoing and in the master plan/study phase.
8500-22-2201	Outdoor Ice Feasability Study	(80,000)	-	10,687	(69,313)	86.6%	Project is Ongoing and in the study/design phase.
8500-22-2202	Parkland Acquisition Phase 2	(45,000)	-	4,673	(40,327)	89.6%	Project is Ongoing and in the study phase.
8500-22-2301	Glen Lawson Lands Master Plan	(75,000)	-	-	(75,000)	100.0%	Project is Ongoing and in the master plan/study phase.
8500-24-0102	Trails Revitalization & Renew	(529,300)	(270,299)	781,670	(17,929)	2.2%	Project is Ongoing and in the design/construction phase.
8500-24-0103	Trails Development: Fairy Lake	(90,663)	-	90,663	-	0.0%	Project complete.
8500-24-0104	Trails Development: TSP Link	(109,751)	-	109,751	-	0.0%	Project complete.
8500-24-0105	Trails Development: UCC Trails	(201,013)	(149,160)	350,173	-	0.0%	Project complete.
8500-24-1701	Hungry Hallow Trails Ph 1	(181,339)	-	181,339	=	0.0%	Project complete.
8500-24-1702	Silvercreek Valley Trail	-	(41,447)	41,447	-	0.0%	Project complete.
8500-24-1801	Hungry Hallow Trails Ph 2	(180,899)	-	180,899	-	0.0%	Project complete.
8500-24-1901	Hungry Hollow Trails Ph3 8-Ced	(220,850)	-	220,850	-	0.0%	Project complete.
8500-24-2001	Hungry Hollow Ph4-MECP Permit	(736,696)	-	736,696	=	0.0%	Project complete.
8500-26-1401	Cedarvale Vehicular Bridge Rep	(256,940)	-	256,940	-	0.0%	Project complete.
8500-27-2201	Gellert Park Expand - Design	(100,000)	-	12,777	(87,223)	87.2%	Project is in the detailed design phase.
8510-10-0101	TSP Leash Free Park	(328,000)	-	366,977	38,977	-11.9%	Project was completed in collaboration with community groups. Awaiting
							final donations from the groups before project can be deemed completed
							fro closure.
Recreation & Pa	rks Total	(25,538,165)	(8,056,632)	27,806,422	(5,788,375)	17.2%	

Note: due to rounding, numbers presented in this table may not add up precisely to the totals provided.